PWG-45

1	Name of Sub Division	RI-Yelahanka Division
2	Name of Division	RI-Yelahanka Division
3	Name of Work	Repair and Improvements to roads of Mandi Mariyappa Reddy main road in Mariyannapalya in ward No .07 Byatarayanapura.
4	Name of Agency	M/s KRIDL
5	Amount Put to Tender	Rs. 2,00,00,000/-
6	Cost of Work as Tendered rates	Rs. 1,96,77,125/-
7	Agreement No	EE/RI/YNK/AG/17/19-20 Dt: 18.12.2019
8	Actual Expenditure incurred	Rs.1,95,57,977.48/-
9	Date of Commencement	19.12.2019
10	Date of Completion(Time Extention)	30.03.2022
11	Actual Date of Completion	30.03.2022

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

PWG-45A

1	Name of Sub Division	RI-Yelahanka Division
2	Name of Division	RI-Yelahanka Division
3	Name of Work	Repair and Improvements to roads of Mandi Mariyappa Reddy main road in Mariyannapalya in ward No .07 Byatarayanapura.
4	Name of Agency	M/s KRIDL
5	Amount Put to Tender	Rs. 2,00,00,000/-
6	Cost of Work as Tendered rates	Rs. 1,96,77,125/-
7	Agreement No	EE/RI/YNK/AG/17/19-20 Dt: 18.12.2019
8	Actual Expenditure incurred	Rs.1,95,57,977.48/-
9	Date of Commencement (As per Agreement)	19.12.2019
10	Date of Completion (As per Time Extension)	30.03.2022
11	Actual Date of Completion	30.03.2022
12	Authority	Executive Engineer, RI Yelahanka Division

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

PWD 46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	RI-Yelahanka Division
2	Name of Division	RI-Yelahanka Division
3	Name of Work	Repair and Improvements to roads of Mandi Mariyappa Reddy main road in Mariyannapalya in ward No .07 Byatarayanapura
4	Name of Agency	M/s KRIDL
5	Amount Put to Tender	Rs. 2,00,00,000/-
6	Cost of Work as Tendered rates	Rs. 1,96,77,125/-
7	Agreement No	EE/RI/YNK/AG/17/19-20 Dt. 18.12.2019
8	Actual Expenditure incurred	Rs.1,95,57,977.48/-
9	Difference % of Savings (Compared of Agreement Cost)	
10	Date of Commencement	19.12.2019
11	Actual date of completion	30.03.2022

Forwarded to AG Govt of Karnataka for information

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	RI-Yelahanka Division
2	Name of Division	RI-Yelahanka Division
3	Name of Work	Repair and Improvements to roads of Mandi Mariyappa Reddy main road in Mariyannapalya in ward No .07 Byatarayanapura.
4	Name of Agency	M/s KRIDL
5	Amount Put to Tender	Rs. 2,00,00,000/-
6	Agreement Cost	Rs. 1,96,77,125/-
7	Actual Expenditure incurred	Rs.1,95,57,977.48/-
8	Savings (Compared of Ageement Cost)	119147.50
9	Excess	-
10	% of Excess if any	-
11	Date of Commencement	19.12.2019
12	By whom Executed :	Executive Engineer, RI Yelahanka Division
13	Inspection by Divisional Officer :	Executive Engineer, RI Yelahanka Division
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	AE: Varun Kumar.H. AEE: Bettaswamy.S.G EE: [redacted] PUNEETH.H.M.

Certified that M/s. K.R.I.D.L has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & Specifications on 30.03.2022

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer.
RI-Yelahanka Division

Certificate

1	Name of Work	Repair and Improvements to roads of Mandi Mariyappa Reddy main road in Mariyannapalya in ward No .07 Byatarayanapura.
2	Name of Agency	M/s KRIDL
3	Name of Sub Division	RI-Yelahanka Division
4	Name of Division	RI-Yelahanka Division
	a	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & Specifications
	b	Certified that there are no dues outstanding from the contractor pertaining to this work
	c	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	d	Certified that the final bill has been recorded in M.B.No 5109/18-19. in page no 510820 to 510840

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

Superintending Engineer
Road Infrastructure
Bruhat Bengaluru Mahanagara Palike
Bengaluru - 560 002